

工事名: 公立沖縄北部医療センター新築工事(土木関連) 工事工程表(案)

TASK DESCRIPTION	PLAN START	PLAN END	TYPE	2025 (令和7年)												2026 (令和8年)												2027 (令和9年)												2028 (令和10年)												2029 (令和11年)											
				1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
<b>造成工事</b>	2025/10/1	2026/5/31														◀ 8か月																																															
準備工	2025/10/1	2025/10/31	X																																																												
防災工	2025/11/1	2026/5/31	P																																																												
掘削工	2025/12/1	2026/3/31	Y													◀ 4か月×3パーティ																																															
路体盛土工	2025/12/1	2026/4/30	G													◀ 5か月×2パーティ																																															
法面整形工	2026/1/1	2026/4/30	G																																																												
植生工	2026/1/1	2026/4/30	G																																																												
残土処分工	2025/12/1	2026/3/31	O													◀ 4か月×12パーティ																																															
付替え水路工	2025/12/1	2025/12/31	B																																																												
汚染土除去工	2025/11/1	2025/11/30	P																																																												
汚染土搬出工	2025/11/1	2025/11/30	P																																																												
後片付け	2026/5/1	2026/5/31	X																																																												
<b>擁壁・インフラ工事</b>	2026/6/1	2027/12/31														◀ 19か月																																															
準備工	2026/6/1	2026/7/31	X																																																												
排水工	2026/7/1	2027/11/30	B																																																												
貯留施設工	2026/8/1	2027/11/30	B																																					◀ 16か月、製作最長6か月/基																							
擁壁工	2026/8/1	2027/11/30	R																																					◀ 16か月×3パーティ																							
擁壁基礎工	2026/8/1	2027/5/31	R																									◀ 10か月×3パーティ																																			
後片付け	2027/12/1	2027/12/31	X																																																												
<b>舗装・施設工事</b>	2028/1/1	2028/10/31																																						◀ 10か月																							
準備工	2028/1/1	2028/1/31	X																																																												
縁石工	2028/2/1	2028/7/31	R																																					◀ 7か月																							
舗装工	2028/2/1	2028/8/31	Y																																					◀ 4か月																							
防護柵工	2028/8/1	2028/9/30	R																																																												
区画線工	2028/9/1	2028/9/30	P																																																												
後片付け	2028/10/1	2028/10/31	X																																																												